

Transport Delivery Committee

Date	10 October 2022		
Report title	Financial Monitoring Report		
Accountable Director	Linda Horne, Executive Director of Finance and Business Hub, West Midlands Combined Authority Email: linda.horne@wmca.org.uk Tel: (0121) 214 7508		
Accountable Employee	Kate Taylor, Head of Finance Business Partnering and Strategic Planning, West Midlands Combined Authority Email: kate.taylor@wmca.org.uk		
Report has been considered by	Councillor Pervez Akhtar		

Recommendation(s) for action or decision:

The Transport Delivery Committee is recommended to:

- 1. Note the year to date position as at the end of August 2022 against the TfWM Revenue Budget shows an overall favourable variance of £1.4m, as detailed in Section A.
- 2. Note the TfWM Capital Programme expenditure as at the end of August 2022 totals £102.1m, which is £38.3m below budget, as detailed in Section B.

1. Purpose

1.1 This report sets out the financial position as at 31 August 2022. The content relates to the financial position of the Combined Authority's Transport Delivery Revenue and Capital Budgets and consists of the following Sections:

SECTION A

2.0 Section A - Summary Revenue Position

2.1 The year to date position on the Transport revenue budget as at the end of August 2022 shows an overall favourable variance of £1.4m against budget.

	Augus	t 2022 Year t	o Date	Full Year			
	Actual	Actual Budget V		Forecast	Budget	Variance	
	£'000	£'000	£'000	£'000	£'000	£'000	
Net TfWM Surplus / (Deficit) before reserves	2,244	(2,423)	4,667	(8,898)	(9,078)	180	
Use of Reserves	485	3,776	(3,291)	9,333	9,078	255	
Net TfWM Surplus / (Deficit)	2,729	1,353	1,376	435	0	435	

2.2 The most notable variance at this early stage of the year relates to Concessions where there is lower than budgeted patronage and fare levels.

These savings have been partly offset by lower than budgeted drawdown of reserves to support the overall budget as they have not yet been required.

- 2.3 As noted in the previous report, the key movements within the full year position reflects an increase in the MML operating costs of £4.2m to reflect ongoing cost pressures and revenue lost during the service shutdown. This increase has been offset by additional Local Transport Fund (LTF) grant of £1.8m and non-pay savings of £2.5m.
- 2.4 Further details of net spending are set out in Appendix 1.

SECTION B

3.0 Summary Position TfWM Capital Budget

3.1 Overall, TfWM Capital Programme expenditure totalled £102.1m which was £38.3m below the August year to date budget of £140.4m, with the variance primarily contained within the Investment Programme portfolio (£19.2m).

TRANSPORT PROGRAMME
Investment Programme
CWG Programme
Other Major Programmes
Minor Work Programme
Grants to Local Authorities
CRSTS
TOTAL

YEAR TO DATE - AUGUST 22					
ACTUAL £000	BUDGET £000	VARIANCE £000			
58,700	77,912	19,212			
34,317	48,536	14,219			
5,162	8,309	3,147			
997	1,971	974			
2,438	2,790	352			
477	864	387			
102,091	140,382	38,291			

FULL YEAR					
FORECAST £000	BUDGET £000	VARIANCE £000			
197,535	205,285	7,750			
61,285	61,535	250			
35,399	38,878	3,479			
8,243	8,565	322			
17,086	36,757	19,671			
58,808	90,343	31,535			
378,356	441,363	63,007			

- 3.2 The TfWM delivered Investment Programme portfolio comprises the largest of the five Programmes within the Transport Programme, containing the schemes which feature in the WMCA Devolution Deal Investment Programme to be delivered by TfWM. These schemes are all, to some extent, funded from the West Midlands Combined Authority Devolution Deal funding arrangements.
- 3.3 The Transport Programme has been categorised into six sub programmes. The largest of these is the Investment Programme with a budget to August of £77.9m, including Rail, Sprint & Metro Extension Schemes.
- 3.4 Appendix 2 documents the financial performance of the TfWM Investment Programme schemes which has a total budget of £205.3m for 2022/23. At the end of August, actual costs totalled £58.7m, which was £19.2m below the budget. The largest Metro year to date variance is the Birmingham Eastside Extension scheme which is £4.8m less than budget due to the process of agreeing revised commercial terms for HS2 utilities works.
- 3.5 Rail Camp Hill Line Local Enhancements Package 2 project has a year to date variance from budget of £6.1m due to the rephasing of physical construction activity. This is not expected to impact on the completion date.
- 3.6 Rail Walsall to Wolverhampton Local Enhancements Package 1 project has a year to date variance from budget of £1.5m due to the rephasing of physical construction activity.
- 3.7 Appendix 3 documents the financial performance against the Commonwealth Games Programme with a year to date budget of £48.6m. This includes all the schemes (SPRINT, Perry Barr & University Rail Stations, and Alexander Stadium Redevelopment) originally scheduled to be delivered in advance of the Games in July and August 2022. At the end of August, actual costs totalled £34.3m, which was £14.2m under budget. The main driver of this variance is the University Station Improvement project which is £4.6m under budget due to ongoing commercial negotiations reducing the value of payments in the month. Perry Barr Station is £2.3m behind budget due to some works now scheduled to take place in the coming months. Sprint schemes are £5.7m behind budget year to date due to construction works requiring review and approval of compensation events, creating a time lag between work done and contractor agreement. It is expected that the current under spend will be caught up during the third quarter of the year.
- 3.8 Appendix 4 documents the financial performance against the Other Major Works programme year to date budget of £8.3m. This programme includes trials of new transport innovation encompassed within Future Transport Zones (focused on discovering new ways to help people and goods move around), in addition to clean bus technology, and Key Route Networks, to manage congestion and keep the West Midlands moving. At the end of August, actual costs totalled £5.2m, which was £3.1m below the budget. The key variances relate to Future Mobility Zone and Coventry Electric Bus City projects, both £1.3m under budget. The former relates to rephasing of procurement activity before the project can commence software delivery; for the latter, this relates to ongoing discussions around the power supply connection.
- 3.9 Appendix 5 documents the financial performance against the Minor Works Programme with a year to date budget of £2.0m. This programme includes a broad range of relatively small schemes. At the end of August, actual costs totalled £1.0m.
- 3.10 Appendix 6 documents the financial performance against the Grants to Local Authorities. Actual costs to August of £2.4m are £0.4m under budget.

3.11 Appendix 7 details the City Regional Sustainable Settlement Fund (CRSTS) which now features as part of the capital programme and comprises of schemes delivered by both WMCA and Local Authorities. The 2022/23 budget reflects the programme level phasing approved by WMCA Board in February 2022 however this is now being refined with project sponsors and will be rebased as part of the Q2 forecast to reflect the most up to date information.

Appendix 1: Transport for West Midlands Revenue Budget Position 31 August 2022

		ACTUAL £000			BUDGET £000		YTD VARIANCE £000	FORECAST £000	BUDGET £000	FULL YEAR VARIANCE £000
	INCOME	EXPENDITURE	NET	INCOME	EXPENDITURE	NET	2000	NET	NET	2000
Transport Levy	48,756	0	48,756	48,756	0	48,756	0	117,015	117,015	0
Use of Reserves	450	0	450	3,312	0	3,312	(2,862)	7,948	7,948	(0)
TOTAL FUNDING	49,206	0	49,206	52,068	0	52,068	(2,861)	124,963	124,962	
Concessions										
National Bus Concession	44	18,606	(18,562)	72	19,827	(19,754)	1,193	(47,703)	(47,843)	140
Metro / Rail	0	1,892	(1,892)	0	1,899	(1,899)	7	(4,563)	(4,576)	13
Child Concession	0	2,370	(2,370)	0	2,672	(2,672)	303	(6,684)	(6,710)	26
	44	22,868	(22,823)	72	24,398	(24,326)	1,503	(58,951)	(59,130)	179
Bus Services										
Bus Stations / Infrastructure	3,141	4,979	(1,838)	3,091	5,296	(2,205)	367	(5,271)	(5,642)	371
Subsidised Network	1,515	6,695	(5,180)	852	6,117	(5,265)	85	(13,420)	(13,420)	0
Accessible Transport	67	2,144	(2,077)	0	2,314	(2,314)	237	(6,508)	(6,638)	130
	4,723	13,818	(9,095)	3,943	13,727	(9,784)	689	(25,200)	(25,701)	501
Rail and Metro Services										
Metro Services	80	2,571	(2,491)	80	3,514	(3,435)	943	(8,069)	(6,137)	(1,932)
Rail Services	510	1,714	(1,204)	637	2,104	(1,467)	262	(3,705)	(4,165)	460
	589	4,285	(3,696)	717	5,618	(4,901)	1,206	(11,774)	(10,302)	(1,472)
Integration										
Safety and Security	277	625	(347)	279	806	(527)	180	(1,395)	(1,257)	(138)
Passenger Information	6,764	9,113	(2,349)	351	3,027	(2,676)	327	(6,234)	(6,959)	725
Sustainable Travel	29	650	(620)	58	369	(311)	(309)	(611)	(763)	152
	7,071	10,388	(3,317)	688	4,202	(3,514)	197	(8,240)	(8,979)	739
Network Resilience		1,028	(1,028)		1,301	(1,301)	274	(3,549)	(3,744)	195
Commonwealth Games	19,350	19,350	0	18,656	18,656	0	0	0	0	0
Business and Democratic Support	0	1,462	(1,462)	0	1,556	(1,556)	94	(3,706)	(3,698)	(8)
Strategic Development	410	1,909	(1,498)	462	2,234	(1,772)	274	(4,577)	(4,863)	287
Transport Governance	0	54	(54)	0	56	(56)	3	(123)	(135)	13
Capital Finance Charges	0	3,504	(3,504)	0	3,504	(3,504)	(0)	(8,410)	(8,410)	(0)
TOTAL EXPENDITURE	32,188	78,665	(46,477)	24,538	75,252	(50,714)	4,238	(124,528)	(124,962)	435
NET before Earmarked Reserves	81,394	78,665	2,730	76,606	75,252	1,354	1,376	435	0	435

At the end of August 2022 there is a £1.4m favourable variance against budget and the first full year forecast of the year shows a £0.4m favourable movement from budget.

The key movements within the full year position reflects an increase in the amount due to Midland Metro Limited (MML) of £4.2m due to ongoing cost pressures and revenue lost during the service shutdown. This increase has been offset by additional Local Transport Fund (LTF) grant of £1.8m and savings of £2.5m from within existing budgets.

Concessions

The driver behind the year to date saving relates largely to the ENTCS budget due to lower patronage and fare levels.

The full year forecast has been retained at budgeted levels to reflect the risk in relation to the bus network. WMCA has bus recovery funding in place to 31 December 2022. HMG has now announced additional bus funding will be in place nationally until 31 March 2022 and officers are working with DfT to understand the details, as such the full year position remains under close review.

Bus Services

Within the Subsidised Bus position there is currently a minor favourable variance of £0.1m largely due to additional Local Transport Fund (LTF) grant now being received largely offset by additional service costs.

Within Accessible Transport there are savings to date of £0.2m favourable due to contractual savings plus additional revenue received from WMAT.

There are also savings across Bus Infrastructure budgets of £0.4m in the main relating to staffing, cleaning, and maintenance budgets.

The full year position within Bus Services reflects savings to date within the Accessible Transport along with relatively minor savings across several budgets partly offset by a reduction in departure charge income.

Rail & Metro

Within Metro Services the favourable position to date is due to Local Transport Grant (LTF) that has been received in relation to the first half of year alongside savings on general insurance premiums to date.

The full year position reflects an increase in subsidy requirement of £4.2m. This increase has been partly offset by additional Local Transport Fund (LTF) grant of £1.8m.

Within Rail Services the year to date savings are largely within staffing and maintenance budgets. The full year favourable position reflects savings within external advice of £0.65m which have been committed in order to help fund the additional Metro subsidy requirement.

Integration

Savings to date largely relate to staffing where there are vacant posts across a number of budgets.

The favourable movement in the full year position mainly reflects a forecast reduction in external advice expenditure which will contribute to fund the additional Metro subsidy requirement.

Network Resilience

Within the Network Resilience budget there are savings against staff due to vacant posts alongside external advice savings.

Reserves

Reserves drawn down to date relate to the delivery of the West Midlands Cycle Hire scheme. Budgeted reserves earmarked to support the 2022/23 Transport Budget have not yet been drawn down.

APPENDIX 2: TfWM Delivered Investment Programme Schemes

Rail - Camp Hill Line Local Enhancements - Package 2 Rail - Walsall to Wolverhampton Local Enhancements - Package 1 Rail - Sutton Coldfield Gateway Retro Metro Birmingham Eastside Extension Metro Wolverhampton City Centre Extension Metro Wednesbury to Brierley Hill Extension Metro Centenary Square/Edgbaston Extension Silston Road Track Replacement Phase 2 Metro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control May Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects GT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	
Aail - Camp Hill Line Local Enhancements - Package 2 Rail - Walsall to Wolverhampton Local Enhancements - Package 1 Rail - Sutton Coldfield Gateway Metro Metro Birmingham Eastside Extension Metro Wolverhampton City Centre Extension Metro Wednesbury to Brierley Hill Extension Metro Wednesbury to Brierley Hill Extension Metro Centenary Square/Edgbaston Extension Bilston Road Track Replacement Phase 2 Metro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects CGT Car-Body Works DLE Parafil Work Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	INVESTMENT PROGRAMME
Aail - Camp Hill Line Local Enhancements - Package 2 Rail - Walsall to Wolverhampton Local Enhancements - Package 1 Rail - Sutton Coldfield Gateway Metro Metro Birmingham Eastside Extension Metro Wolverhampton City Centre Extension Metro Wednesbury to Brierley Hill Extension Metro Wednesbury to Brierley Hill Extension Metro Centenary Square/Edgbaston Extension Metro Centenary Square/Edgbaston Extension Metro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects MCT Car-Body Works DLE Parafil Work Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	
Rail - Walsall to Wolverhampton Local Enhancements - Package 1 Rail - Sutton Coldfield Gateway Metro Metro Birmingham Eastside Extension Metro Wolverhampton City Centre Extension Metro Wednesbury to Brierley Hill Extension Metro Wednesbury to Brierley Hill Extension Metro Centenary Square/Edgbaston Extension Silston Road Track Replacement Phase 2 Metro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MIL Life Cycle Projects MIC Cycle Projects MIC Tar-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	Rail
Rail - Sutton Coldfield Gateway Metro Metro Metro Birmingham Eastside Extension Metro Wolverhampton City Centre Extension Metro Wednesbury to Brierley Hill Extension Metro Centenary Square/Edgbaston Extension Bilston Road Track Replacement Phase 2 Metro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects GT Car-Body Works DLE Parafil Work Sprint - Hagley Road Phase 1 Borint - Longbridge to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Button Coldfield to Birmingham - via Langley	Rail - Camp Hill Line Local Enhancements - Package 2
Metro Birmingham Eastside Extension Metro Wolverhampton City Centre Extension Metro Wednesbury to Brierley Hill Extension Metro Wednesbury to Brierley Hill Extension Metro Centenary Square/Edgbaston Extension Bilston Road Track Replacement Phase 2 Metro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects GT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Button Coldfield to Birmingham - via Langley	Rail - Walsall to Wolverhampton Local Enhancements - Package 1
Metro Birmingham Eastside Extension Metro Wolverhampton City Centre Extension Metro Wednesbury to Brierley Hill Extension Metro Centenary Square/Edgbaston Extension Metro Centenary Square/Edgbaston Extension Metro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control May Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects MGT Car-Body Works DLE Parafil Work Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	· · · · · · · · · · · · · · · · · · ·
Metro Wolverhampton City Centre Extension Metro Wednesbury to Brierley Hill Extension Metro Centenary Square/Edgbaston Extension Milston Road Track Replacement Phase 2 Metro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects MCT Car-Body Works DLE Parafil Work Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	Metro
Metro Wednesbury to Brierley Hill Extension Netro Centenary Square/Edgbaston Extension Silston Road Track Replacement Phase 2 Netro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Netro Network Enhancements - Wednesbury Depot Upgrades Netro Network Enhancements - Comms and Control Suy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency NML Life Cycle Projects GT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	
Metro Centenary Śquare/Edgbaston Extension Silston Road Track Replacement Phase 2 Metro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control Suy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects GT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Boger Sutton Coldfield to Birmingham - via Langley	
Bilston Road Track Replacement Phase 2 Aletro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Aletro Network Enhancements - Wednesbury Depot Upgrades Aletro Network Enhancements - Comms and Control Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency AML Life Cycle Projects GT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Button Coldfield to Birmingham - via Langley	
Metro Network Enhancements - Traction Power and OLE Upgrades with Power Modelling VIP Station and Car Park works Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects MCT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	
VIP Station and Car Park works Aletro Network Enhancements - Wednesbury Depot Upgrades Aletro Network Enhancements - Comms and Control Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency AML Life Cycle Projects AGT Car-Body Works DEE Parafil Works DEE Parafil Work Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	
Metro Network Enhancements - Wednesbury Depot Upgrades Metro Network Enhancements - Comms and Control Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects GT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	WIP Station and Car Park works
Buy Before Boarding Volverhampton WIP Public Realm Volverhampton WIP Contingency MML Life Cycle Projects UGT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Bout Coldfield to Birmingham - via Langley	Metro Network Enhancements - Wednesbury Depot Upgrades
Volverhampton WIP Public Realm Volverhampton WIP Contingency IMIL Life Cycle Projects IGT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	Metro Network Enhancements – Comms and Control
Volverhampton WIP Contingency MML Life Cycle Projects GT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	Buy Before Boarding
MML Life Cycle Projects GT Car-Body Works DLE Parafil Work sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	Wolverhampton WIP Public Realm
CGT Car-Body Works DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	Wolverhampton WIP Contingency
DLE Parafil Work Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	
Sprint Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	
Sprint - Hagley Road Phase 1 Sprint - Longbridge to Birmingham Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	OLL Faram From
print - Longbridge to Birmingham print - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	
Sprint - Hall Green to Interchange via Solihull Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	
Sprint - Hagley Road Phase 2 - with Halesowen and Dudley to Birmingham Sprint - Sutton Coldfield to Birmingham - via Langley	
Sprint - Sutton Coldfield to Birmingham - via Langley	
	, , ,
OTAL	TOTAL

YEAR TO DATE - AUGUST 22					
ACTUAL	BUDGET	VARIANCE			
£000	£000	£000			
2,277	8,395	6,118			
2,263	3,732	1,469			
0	0	0			
18,478 5,714 23,107 3,492 0 993 0 280 207 30 0 313 148 1,301	23,279 3,364 25,143 3,073 0 1,284 58 2,723 362 754 909 2,092 665 131 1,776	4,801 (2,350) 2,036 (419) 0 291 58 2,443 155 724 909 2,092 352 (17) 475			
0	0	0			
80	77	(3)			
0	0	0			
58,699	77,912	19,213			

FULL YEAR				
FORECAST £000	BUDGET £000	VARIANCE £000		
18,668 11,873 165	26,923 15,348 165	8,255 3,475 0		
57,248 5,610 72,419 7,108 865 2,782 58 5,759 1,087 5,270 909 2,092 1,016 228 1,776 2,266 168 0 0	48,548 5,610 73,676 7,068 865 2,782 58 8,544 1,118 5,647 909 2,092 1,118 228 1,776 2,266 168 208	(8,700) 0 1,257 (40) 0 0 2,785 31 377 0 0 0 0 0 0		
1 97,534	205,285	7,7 51		

APPENDIX 3: Commonwealth Games Programme

COMMONWEALTH GAMES PROGRAMME
University Station Improvement Project
Perry Barr Rail Station
Sprint - A45 Birmingham to Airport and Solihull
Sprint - A34 Walsall to Birmingham
RTCC-Design and Layout/Commercialisation
RTCC-Data - Tactical and Operational Intelligence
RTCC – ICT Equipment
RTCC-Operations
RTCC-Customer Information
RTCC-Highway Interventions
Birchley Island - Sandwell MBC
RTCC NWM Customer Interface Tool - Journey planner/Website
Perry Barr Mitigation Package
Commonwealth Games Public Realm - Local Authority
TOTAL

YEAR TO DATE - AUGUST 22					
ACTUAL £000	BUDGET £000	VARIANCE £000			
11,772	16,361	4,589			
3,073	5,362	2,289			
12,098	13,060	962			
6,044	10,823	4,779			
331	385	54			
110	279	169			
0	0	0			
63	90	27			
3	19	16			
516	1,214	698			
(35)	96	131			
242	223	(19)			
5	34	29			
94	590	496			
34,316	48,536	14,220			

FULL YEAR					
FORECAST £000	BUDGET £000	VARIANCE £000			
20,880	20,880	0			
7,668	7,668	0			
12,256	12,256	0			
10,851	10,851	0 0 0			
602	602	0			
540	540	0			
1	1	0			
370	370	0			
65	65	0			
5,613	5,863	250			
487	487	0			
1,114	1,114	0			
250	250	0			
590	590	0			
61,287	61,537	250			

APPENDIX 4: Other Major Works Programme

OTHER MAJOR WORKS PROGRAMME
Clean Bus Technology Fund 2017-2019
Cross City Bus - City Centre Package
Cross City Bus - Dudley - Druids Heath Package
Coventry Electric Bus City
Zero Emission Bus Regional Area (ZEBRA)
West Midlands Cycle Hire
Dudley Interchange
Future Mobility Zone - Human Centered Data
Future Mobility Zone - Enabling Data Exploitation
Future Mobility Zone - Innovation Showcases
Future Mobility Zone - Programme Mgmt and Monitoring Evaluation 5G
Future Mobility Zone - Enhanced Ticket Platform
Future Mobility Zone - Transport Network Data
TOTAL

YEAR TO DATE - AUGUST 22				
ACTUAL £000				
85	0	(85)		
50	337	287		
28	571	543		
2,756	4,020	1,264		
0	0	0		
55	61	6		
402	378	(24)		
11	14	3		
222	1,016	794		
82	503	421		
159	218	59		
695	593	(102)		
23	99	76		
593	498	(95)		
5,161	8,308	3,147		

FULL YEAR				
FORECAST BUDGET £000		VARIANCE £000		
247	247	0		
1,672	1,661	(11)		
362	4,340	3,978		
16,169	16,196	27		
5,742	5,742	0		
311	311	0		
1,456	942	(514)		
112	112	0		
1,611	1,611	0		
1,591	1,591	0		
553	553	0		
1,101	1,101	0		
626	626	0		
3,844	3,844	0		
35,397	38,877	3,480		

APPENDIX 5: Minor Works Programme

MINOR WORKS PROGRAMME
Bus
DfT Tackling Nitrogen Dioxide - Dudley MBC
DfT Tackling Nitrogen Dioxide - Wolverhampton MBC
Air Quality Grant Scheme 2021-
NPIF 2 Birmingham Growth Point
A435 Alcester Rd Bus Priority Revitalisation
Rail
Snow Hill Public Realm
Dudley Port Integrated Transport Hub
Aldridge Rail Station Study
Metro
Sprint
Electric Vehicle - EV - Charging
Cycling
Better Streets Community Fund
Priority One Development Workstream
Highway
Key Route Network Safety
ADEPT Live Lab
M6 Toll - In Vehicle Messaging
Asset Replacement
IDOX - Asset Management System
Asset Management Programme
Real Time Information Upgrades Other
Asset Management- RTI Upgrades Top Slice
HS2 Modelling Framework
I IOZ WOGEIINY I TAMEWORK
TOTAL

YEAR TO DATE - AUGUST 22			
ACTUAL	BUDGET	VARIANCE	
£000	£000	£000	
26	26	0	
51	42	(9)	
0	0	0	
1	59	58	
33	299	266	
0	109	109	
0	0	0	
0	0	0	
53	0	(53)	
46	114	68	
244	325	81	
2	153	151	
(3)	34	37	
200	150	(50)	
0	3	3	
253	550	297	
57	100	43	
33	6	(27)	
0	0	0	
0	0	0	
996	1,970	974	

FULL YEAR					
FULL YEAR					
FORECAST £000	BUDGET £000	VARIANCE £000			
26 153 990 59 1,218	26 153 990 59 1,218	0 0 0 0			
109 176 1	109 176 1	0 0 0 0			
53 340	53 385	0 0 45			
732	1,035	303			
613 34 781	613 34 781	0 0 0			
10 2,035 160	10 2,010 160	0 (25) 0 0			
621 100 30	621 100 30	0 0 0			
8,241	8,564	323			

APPENDIX 6: Grants to Local Authorities

GRANTS TO LOCAL AUTHORITIES	
GRANTS TO LOCAL AUTHORITIES	
Active Travel Fund-Tranche 2	
Active Travel Fund- Tranche 3	
Priority 1 Delivery- Perry Barr- Sutton Coldfield	
Priority 1 Delivery- A45 Coventry Road Birmingham	
Priority 1 Delivery- Binley Road Coventry	
Priority 1 Delivery- WTBH Metro Corridor Access Improvements	
B4106 Spon End - Coventry CC	
New St/High St/Victoria Sq Public Realm - Birmingham CC	
Major Road Network-A4123 Corridor -A4150 Ring Road to A456 Hagley Road	
Major Road Network- A454 Wolverhampton to Neachells Phrases 1 2 And 3	
Major Road Network-A449 Stafford Rd M54 J2 to A4150 Ring Road	
Major Road Network- A46 Link Road Ph3 Coventry	
Major Road Network- A38 Kingsbury Road Birmingham	
WM5G Grants for Transport Use	
Major Road Network- A41 Moxley	
MRN - A461- Dudley	
MRN - A461- Sandwell	
MRN - A461-Rushall Jn -Walsall	
MRN - A456- Dudley	
Major Road Network- A41 Sandwell	
MRN - M5 J1 - Sandwell	
MRN - A435	
MRN-A4540 Bham MiddEastside	
MRN-Keresley Link Road	
MRN-Cov North Package Link M6	
MRN-A452 Balsall Common Bypass	
MRN-A45 Cov Rd/Damson Pkway jn	
TOTAL	

YEAR TO DATE - AUGUST 22			
ACTUAL £000	BUDGET £000	VARIANCE £000	
38	15	(23)	
38	95	57	
0	0	0	
0	0	0	
808	500	(308)	
0	0	0	
785	953	168	
548	200	(348)	
4	40	36	
17	105	88	
35	50	15	
28	68	40	
0	7	7	
111	88	(23)	
0	27	27	
0	100	100	
0	80	80	
0	58	58	
0	0	0	
0	0	0	
0 0 0 0 0	0	0	
0	10	10	
0	15	15	
24	20	(4)	
2 0	0	(2)	
0	60	60	
0	300	300	
2,438	2,791	353	

FULL YEAR				
FORECAST £000				
62 3,741	62 17,098	0		
3,741 90	17,098	13,357 1,410		
200	4,454	4,254		
4,559	4,559	0		
550	1,000	450		
953	953	0		
2,120	2,120	0		
360	360	0		
419	419	0		
470	470	0		
250	250	0		
37 88	37 88	0 0		
27	27	0		
200	200	0		
320	320	0		
230	230	0		
100	100	0		
150	150	0		
250	250	0		
200	200	0		
650	650	0		
237	237	0		
23	223	200		
500 300	500 300	0		
17,086	36,757	19,671		

Appendix 7 2022/23 City Regional Sustainable Transport Settlement Programme

	YEAR TO DATE - AUGUST 22			FULL YEAR		
CRSTS (by Sponsoring Authority)	ACTUAL £000	BUDGET £000	VARIANCE £000	FORECAST £000	BUDGET £000	VARIANCE £000
Birmingham						
CRSTS - IG - East Birmingham to Solihull Corridor	0	0	0	665	2,000	1,335
CRSTS - IG - Active Travel - A45 Segregated Cycleway	0	0	0	0	500	500
CRSTS - CoP - Sutton Coldfield Gateway	0	0	0	800	800	0
CRSTS- CoP -Snow Hill Growth Strategy	0	0	0	0	600	600
CRSTS - HSaS - A38 Selly Oak to Longbridge Segregated Cycling	0	0	0	500	500	0
CRSTS - HSaS - City Centre Active Travel to Interchange	0	0	0	0	800	800
CRSTS - HSaS - One Station and Smallbrook Queensway	0	0	0	0	500	500
Coventry						
CRSTS - CoP - Very Light Rail Phase 2	0	0	0	18,100	18,100	0
CRSTS - CRNaC - Foleshill Transport Package	0	0	0	500	500	0
CRSTS - DaGR - Cov South Sustainable Transport (GIGA Factory)	0	0	0	250	250	0
Dudley						
CRSTS - HSaS - Dudley Interchange Sustainable Connectivity	0	0	0	0	2,000	2,000
CRSTS - HSaS - Stourbridge TC Sustainable Connect Package	0	0	0	0	200	200
Sandwell						
CRSTS - IG - Smethwick - Birmingham Corridor Transport Package	0	0	0	250	250	0
CRSTS - IG - WBHE Sustainable Access Measures	0	0	0	0	1,500	1,500
Solihull						
CRSTS - IG - Chester Road Segregated Cycleway and Capacity	0	0	0	0	300	300
CRSTS - CoP - Solihull Station Integrated Transport Hub	0	0	0	417	417	0
CRSTS - HSaS - Dickens Heath to Solihull Town Centre LCWIP	0	0	0	0	4,000	4,000
CRSTS - HSaS - Knowle to Solihull Town Centre LCWIP	0	0	0	0	3,000	3,000
Walsall						
CRSTS - IG - BCW Access Darlaston and Willenhall Train Stations	0	0	0	0	200	200
CRSTS - CRNaC - A461 Walsall WCB Corridor	0	0	0	1,000	1,000	0
CRSTS - CRNaC - A41 Mox IP Wal TC WCB Corr	0	0	0	1,000	1,000	0
Wolverhampton						
CRSTS - IG - Wolverhampton CC Walk, Cycle and Bus Package	0	0	0	500	500	0
CRSTS - IG - A454 Walk, Cycle and Bus Corridor	0	0	0	(38)	600	638
CRSTS - HSaS - Black Country Walking and Cycling Package	0	0	0	0	500	500
CRSTS - CRNaC - A4123 Walk, Cycle and Bus Corridor	0	0	0	500	500	0
CRSTS - CRNaC - A449 Walk, Cycle and Bus Corridor	0	0	0	2,000	2,000	0
Other						
Metro Line 1 Renovation costs	0	0	0	7,528	7,528	0
Rail Development	0	0	0	200	200	0
Aldridge Station	0	0	0	500	500	0
Hagley Road Rapid Transit	0	0	0	118	118	0
Sprint Ph2 A34 - Package E Sandwell & BCC	204	206	2	2,108	2,609	501
Sprint Ph2 A45 - Package F Solihull	53	229	176	2,156	2,797	641
Sprint Ph2 A34 - Package G Walsall	56	191	135	1,665	2,185	520
Sprint Ph2 A45 - Package H BCC	80	190	110	1,793	2,300	507
Sprint Ph2 A34 - Package J City Centre	53	48	(5)	545	549	4
Demand Responsive Bus (inc diversification of Ring & Ride)	0	0	0	1,000	1,000	0
BSIP Retrofit Programme (120 buses to Euro 6)	0	0	0	3,000	3,000	-
CRSTS - CoP - P and R ED (Tile Hill and Whitlocks End)	0	0	0	1,500 627	1,500	0 5 373
Bsip Bus Priority X - City Routes Mobility Hubs and E Bikes	0	0	0	550	6,000 1,000	5,373 450
Swift cEMV contactless payment broker	0	0	0	3,624	7,291	3,667
	0	0	0	3,024	6,000	3,000
Ultra Rapid Charging Transit Stations ULEV	0	0	0	700		3,000 800
CRSTS - Data Scheme Development Support plus M and E	32	0	(32)	1,750	1,500 1,750	800
ONO 10 - Data Ochome Development Support plus IVI and L	32	0	(32)	1,730	1,750	U
TOTAL	478	864	386	58,808	90,344	31,536
				,	,	